

**Truckee Tahoe Airport
 Executive Hangar Project Schedule**

Task Description	May				June				July				August				September				October				November				Comments	
	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	23	30	6		13
Submit Use Permit Application to Town	[Gantt bar spanning from May 1 to July 24]																												10 weeks for PC Hearing	
Bid Opening for Site Work	[Gantt bar spanning from May 1 to May 8]																													
Bid Opening for Building	[Gantt bar spanning from May 8 to May 15]																													
Contract Award (both Contracts)	[Gantt bar spanning from June 12 to June 19]																													
Submit Grading Plans to ToT Building for site work permit	[Gantt bar spanning from July 3 to July 24]																												four week review	
Construct Site Improvements	[Gantt bar spanning from August 7 to October 2]																												ten weeks per Brandley	
Building Manufacturer prepare drawings and calculations and submit to TTAD	[Gantt bar spanning from July 3 to August 14]																												45 days	
Complete Building Drawings for submittal to ToT Building Department	[Gantt bar spanning from August 14 to August 21]																												7 days to compile drawings	
ToT Building Department review and issue permit for buildings	[Gantt bar spanning from September 4 to September 25]																												five week review w/comments	
Building Manufacturer fabricate structures	[Gantt bar spanning from October 2 to November 27]																												10 week fabrication	
Building Components Delivered to TTAD	[Gantt bar spanning from December 2017 to Spring 2018]																													
Building foundations and structures erected	[Gantt bar spanning from December 2017 to Spring 2018]																													